SITE ORDER BOOK

Date: 19/09/20.
Time: 6 pm

Package - 5

Daily - 1.

Work location :- Munithimma layout, Main road, Kachohalli Bangalore - 562130. (12.991063, 77.46765 39)

Work Done :- Earth work excavation at 4th A Cross (LHS) & 4th A (Cross) and main road. l = 55.56 m b = 1.2 m D = 0.9m & (LHS) 50m. b = 1.2 m D = 0.9m

Main road. (l = 30 m. b = 1.2 D = 0.9 m

2 cross Road. l = 60 m. b = 1.2 m D = 0.9 m

Sample collected :- No.

Site Engineer.

Sukhesh. K.

Day 1 - 2

Date - 20/12/23
Time - 4pm

Work location :- Muneshwara layout main road Kathriguppe
Bangalore - 560130 (12.991063, 77.516763)

Work Done : Earth work Exacavation at 4th Cross road and 3rd. Cross road.

4th Cross RHS l (101.3m, b = 1.2m D = 1.2m

3rd Cross road l = 100m b = 1.2m D = 0.9m

Sample Collected :- No.

Site Engg - Sign
Sukhay. t

Day - 3

Date = 21/09/2:

Time. - 6pm

Work location :- Muneshwara layout, Kachohalli Bangalore 562130.
Koushna nagar, kachohalli, Magadi main rd
Bangalore - 562130

Work Done :- Earth work Excavation at 2nd. Cross. road & Main road. and Koushna nagar. road.

2nd Cross road :- 60 m length b = 0.2.
D = 0.9.

Main road :- l = 100 m b = 1.2 m

Koushna nagar. l = 100 m

Sample collected :- No.

Site Engg.

Day - 4

Date :- 22/09/22
Time :- 6pm

Work location :- Maneshwara layout, Kachohalli
Bangalore - 562130

Work Done :- Earth work Excavation at 4th Cross.
2nd Cross, and main road.

Sample collection :- NO/.

Site Engg.

Day 5

Date :- 23/09/22
Time :- 6pm

Work location :- Maneshwara layout, Kachohalli
Bangalore. - 562130

Work Done. :- PCC at 4th A Cross road.
Earthwork at 2nd A Cross road.

Sample collected :- Cement= ; M. Sand= 20mm =

Site Engineer

Day - 6

Date :- 09/04/20

Time :- 6pm

Work location :- Muneshwara layout, Kachanakki

Bangalore - 562130, Kavishree nagar.

Work done :- PCC at 3rd Cross road.

PCC at Kavishree nagar road.

PCC at 2nd Cross road.

Concrete = 1:3:6. Thickness :- 0.15m

Reinforcement cut

4th A Cross.

Sample collected :- Cement, M.Sand, FA, wet mix.

Site Engineer.

Day 7

Work location :- Muneeswara layout, Kachohalli,
Pavitra nagar nagar, Bangalore - 562130

Work Done :- Raft at 1½th Grid, Thick mix = 0.15 m
M20 grade

PCC at

PCC at 8th Grid, Gas T = 0.15 M15 grade

PCC at 2nd Grid T - 0.15 M15 grade
Raft at K.S nagar.

Sample collected :- Nil

Cubes. = 6 Nos (15cm x 15cm x 15cm)

Cement, - Sand FA, CA.

Site Engineer.

Day 8

Date :- 27/09/2022
Time :-

Work location :- Muneeswara layout, Kachohalli, Bangalore.
Pavitra nagar, Bangalore - 562130.

Work Done :- Raft at 1½th Grid Thick = 0.15, M20

Raft at 2nd Grid T = 0.15 M20

Reinforcement = 3rd Grid

10 mm @ 150
8 mm @ 200

Reinforcement = 2nd Grid

Centring work at Paidhna nagar, Wall thickness = 0.15 m.

H: c.t
out: b = 0.15

Sample collected :- fair concrete cubes. = 6 Nos.
Grade. = M20.

Site Engineer. A — Gf

Day 9

Date :- 28/09/2022
time :-

Work location :- Muneshwara layout, Kachohalli, Paidhana nagar, Bangalore - 562130.

Work Done :- wall concret at 4th A Grid.
Pcc at Main road.
Centring at 2nd Grid.
Centring at 3rd Grid.
Strut at 2nd A Grid.

Sample collected :- Concrete Cubs no 6 Nos.

Cement
FA
CA 20mm

Site Engineer. — Gf

Day 10 :

Date : 29/09/2022
time.

Work location :- Maneshwara layout, Kachohalli, Pavithra nagar Bangalore - 562130.

Work Done :- Centering at 11th Cross road.
Reinforcement at Main road.
Raft at 2nd Cross road.
~~Rein~~ forcement at
centering at 11th Cross road.
~~Raft~~ 3rd Cross road
side wall at 2nd Cross road.

Work Sample :- Concrete Cubs. nos. 6. nos.
Cement, Fal, CA 20mm.

Day 11 =

Date = 30/09/2022

Work location :- Maneshwara layout, Kachohalli, Pavithra nagar. Bangalore. = 562130.

Work Done :- Wall concrete at 11th cross road. T=0.15
Raft at main road. T=0.15
Wall concrete at Kavitha nagar road.
centering at 2nd ~~floor~~ road.

Day 12

Date = 06/10/2022
time.

Work location. :- Maruthanna layout, Kachanalli.
Bangalore. - 562130.

Work Done :- Centering at main sroad.
Wall concrete at 2nd cross.
Wall concrete. 2nd cross.
Curing work at 1st cross road.

Work sample. :- Cement concrete cubes nos: 6.

Day 13 :

Day :07/10/2022
time :-

Work location :- Maruthanna layout, Kachanalli.
Bangalore. - 562130.

Work Done. :- Excavation of selected
wall concrete at main sroad.
Slab work at 1st cross.

work sample. :- Cement concrete Cubes nos 6.

Site Engineer.

Day 121

Date :- 08/10/2022
time :-

Work location :- Maruthiwara layout, Kachohalli
Krishna nagar Bangalore 560130

Work Done :- Slab works at 2nd & 3rd floor inside shuttering
100mm thick.

Slab work at Krishna nagar.

~~Work~~ Sample collected :- PC Slab pcc.

Site Engineer

Day 15

Date :- 10/10/2022
time :-

Work location :- Maruthiwara layout. Kachohalli
Bangalore 560130.

Work done. :- Slab work at mundur Nagar.

Sample collection :- no

Site engineer.

Date = 11/10/2022

Day 16

Time =

Work location :- Kamat layout, Kachohalli,
Bangalore. Hosiden road.

Work Done :- Excavation at Hosiden.

Excavation at Kamat layout

Sample collected = NO

Site Engineer.

Date = 12/10/2022

Day 17

Work location :- Maruthivara layout Kachohalli
Bangalore. - 562130.

Work Done = Desilting at Main road.

Day 18

Date = 13/10/20

Work location :- Main road. Kachohalli.
Bangalore. - 562130.

Work Done :- Desilting at Main road.

Day 19.

Date :- 14/08/2022

Work location :- Pachohalli Bangalore. 562130

Work Done :- Kanath layout PCC work 1:3:6 and Reinforcement
Hasidu road. PCC work

Work sample collected. :- NO.

Site engineer

Day 20

Date :- 15/08/2022

Work location :- Pachohalli. Kanat layout 562130

Work Done :- Kanat layout Raft work M120 grade.
T = 0.15 truck

Sample collected :- concrete cubs. = NO. = 2 nos.

Cement
F.A =
CA 20mm

Site engineer.

Day 21 17/10/2022

Work location : Kachohalli Bangalore 562130
Work Done : Kamath layout Raft Concrete M20 & PCC
Sample Collected : NO

Site Engineer :

18/10/2022

Day 22 :

Work location : Kachohalli Nmaeshwara layout
Work done : Masidie Road
Steel work upto 6cm

19/10/2022

Kachohalli village.

work done :- ~~pcc~~ at Kachohalli village PCC Domix 1:4:8
Thikness = 120 mm.
Wall concrete 0.15m thi. M_{20} Conc. 4 buck CA 6 buck CA
Sample collecte : M_{20} con cube. NO = 2. 5 buck FA
casted 19/10/2022

20/10/2022

location :- Kachohalli village, ~~Raft~~ Kamat layout,

work done :- PCC at Kachohalli and Raft village. 90mm
Wall concrete at Kamat layout.
Sample collected :- ~~cube~~ of NO/

21/10/2022

location :- Kachrahalli Village.

work done :- Slab placement at Maruthinagar layout

Raft concrete at Kachrahalli village. 60mm thick. Placing.

Sample collected. :- 6 cubs. M20 conc.

F.A 5 kg.

C.A 5 kg.

JSW 53 grade cement 5 kg.

Steel placing during form work Details



Site engineer :-

Date :- 22/10/2022

time :- 6pm

22/10/2022

Work location :- Kachahalli Village, Kamat layout.

Work done :- Excavation of ground at Kamat layout.
Slab pat placement of at Maruthinagar layout.

Sample collected :- GSB GSB 25 kg. Samples collected.

Site engineer

24/10/2022

Work location :- Kachohalli, Village.

Work done :- Excation of road.
PCC GSB laying.

Work Sample :- NO.

1A

25/10/2022

Work location :- Kachohalli Village., Kamath layout

Work done :- GSB laying 0.15m thick.
at
Kamth layout, Kachohalli
Village.

Sample collected :- NO

25/10/2022

Work location :- Kachohalli village.
Kamath layout

Work done :- PCC daying. 0.15m. thik
Near nice road.

Sample collected = NO

28/10/2022

Work location :- Kathohalli Village., Kamath layout

Work done :- PCC laying at Kamat layout
Kathohalli Village.

Sample collected :- NO

Site Engg

29/10/2022 Date :- 29/10/2

Work location :-
Kathohalli Village, Kamat layout.
and cauvery. Ej Stores.

Work :- Top layer M_{30} Concrete. 0.15m thick
RM

Work done :- KVN Impex road. 96.M M_{30} Concrete 0.15m th
Manjunatha house road/4m M_{30} concrete D

Inspection :- QC as Visited site.
and AEE Navin and PMC mr: Kartik Rathan sir as.
Visited and given instruction about quality and working systems.

Site test :- Slump cone 50mm. Concrete cubes
pass.

Sample collected :- concrete cubes 6 Nos.

Date:- 23/09/22

Work location:- Muthayadahalli village

Work done:- Earth work excavation and formation Muthgadahalli, Formation at tata institute road Muthayadahalli

Sample collected:-

Site Engineer

Date:- 24/09/22

Work location:- Muthayadhalli village

Work done:- Earth work excavation and formation Muthayadhalli village

Site engineer:-

Sample collected

Site Engineer

26/09/22 :

Work location : Muthagadahalli village

Work done : Slab laying and pointing at Muthagadahalli village

Site Engineer :

Anju
AE

27/09/22 :

Work location :- Muthagadahalli village

Work done :- Concrete layed at ground in Muthagadahalli village

Site Engineer :-

Anju
AE

28/09/22 :-

Work location :- Muthagadahalli village

Work done :- Concrete layed at ground in Muthagadahalli village and Slab laying and pointing and PCC work for C C road at Muthagadahalli villa.

Site engineer

29/09/22:

work location: Muthagada halli village

work done: slab pointing work & debris removing work progressing at Muthugada halli village.

Site Engineer: AE

AE

30/09/22:

Work location:- Muthagadahalli village

Work done:- earth work excavation and PCC at total institute to Muthagadahalli village.

Sample collected:

Site Engineer:-

AE

05/10/22

Work location :- Muthagadahalli, village

Work done :- Slab laying and painting of Muthagadahalli main road and drilling work at muthagadhalli main road

Sample collected :

Site engineer :

AE

10/10/22

Work location :- Muthagadahalli, village

Work done :- Earth work excavation for cc drain at Muthagadahalli main road

Site engineer :

AE

13/10/22:

Work location: Muthagadahalli village

Work done: Earth work excavation for cc drain at Muthagadahalli main road

Site engineer:

14/10/22:

Work location: Muthagadahalli village

Work done:- pcc work for c.c drain at Muthugadahalli Main Road and that day they are cleared debris on the road.

31/10/22

Work done :- Work location :- Muthagada halli (V)

Work done :- Laff Concrete Muthagadahalli main road

Earth work ~~formation~~ excavation ~~formation~~ Muthagada halli to total ~~to~~ state to road

Earth work Excavation Muthagada halli main road

Site engineer :-

AE

01/11/22

Work location :- Muthagadahalli village

Work done :- Earth work formation at Muthadahalli to ~~total~~ state ~~to~~ road

Site engineer :-

AE

Wall Concrete at muthadahalli main road

Earth work at muthagadahalli (V)

04/11/22

Work location :- Muthadayahalli village

Work done :- Wall Concrete Muthadayahalli main road

Site engineer :-

Anju
AE

05/11/22

Work location :- Muthadayahalli village

Work done :- Wall Concrete Muthadayahalli main road.

Work location :- Boladevanahalli

Work done :- Earth excation work and ~~formating~~ at Boladevanahalli mahalakshmi layout main road

Site engineer :-

Anju
AE

06/11/22

Work location :- Boldevanhalli

Work done :- Earth work excaction. Atchi Nagar main road

Site engineer :-

Anju
AE

07/11/22

Work location :- Muthagadahalli EV

Work done :- Earth work excaction. Muthagadahalli main road.

~~Formation of muthagadahalli main road to Vainthapura EV)~~

Work Location :- Boladevanahalli

Work done :- Earth work excaction and formed

Site engineer :-

Anju
AE

08/11/22

Work location :- Muthagadholli

Work done :- Road formation muthagadholli to linghanaholli village road

Road formation muthagadholli main road.

PCC Work at muthagadholli to linghanaholli village road

Site engineer :-

AE

09/11/22

Work location :- Muthagadholli

Work done :- Road concrete Work at Muthagadholli to linghanaholli village road

Road formation at muthagadholli village (factory road)

Site engineer :-

AE

: PCC work at muthagadahalli to
tata premises road

PCC work at muthagadahalli
main road

Site engineer :-

10/11/22

Asst

Work location : muthagadahalli

Work done :- Concrete road at muthagadahalli
(Factory road)

PCC work at muthagadahalli
main road

Concrete road at muthagadahalli
to tata inshetic road

Site engineer :-

Asst

13/11/22

Work Location :- Muthagadahalli

Work done :- Concrete road at muthagadahalli main road

Site engineer :-

13/11/22

14/11/22

Work Location :- Muthagadahalli

Work done :- Concrete

Grove cutting work at muthagadahalli village

Site engineer :-

15/11/22

Work location :- Soldevanahalli

Work done :- Concrete road at Soladevnahalli
in mohalakshmi layout
main road

Site engineer :-

AE

16/11/22

Work location :- kumbarahalli

Word done :- Concrete road at kumbarahalli
(1) jaya murthi layout

Site engineer :-

AE

17/11/22

Work location :- Muthagadahalli, Kumbarahalli
Soladevanahalli

Work done :- Site visited, kerb work @ Soladevan
-halli in achit nagar

Site engineer :-

18/11/22

Work location :- Soladevanahalli

Work done :- Concrete road at Soladevanahalli
in achit nagar, and Coconut garden
road

→ QC visit at Soladevanahalli achith nagar

18 Site engineer :-

18/11/22

Work location :- Soladevanahalli

Work done :- Site visite

Site engineer :-

19/11/22:

work location : Mavellipura

work done :- PCC work visite

:- Site visit at Soladerahalli Colony
Jordan

Site engineer :-

Accepted
AE

20/11/22 :

Work location :- Mavellipura

Work done :- Concrete road at Mavellipura

MLA farm house road

Site engineer :-

Accepted
AE

21/11/22

Work location :- Mavellipura

Work done :- Concrete road at Mavellipura

MLA farm house road

~~work location~~ :

Site engineer :-

Accepted
AE

22/11/22

Work location :- Monallipura

Work done :- Concrete road at Monallipura
MLA farm house road road

Work location :- Kolathamanahalli

Work done :- Concrete road at Kolathamma
Kolathamanahalli

Site engineer :- [signature]

[signature]
AE

23/11/22

Work location :- Muddinapalaya

Work done :- Concret road at Muddinapalaya
Lack r lack road

Site engineer :- [signature]

[signature]
AE

23/11/22

Work location :- kalathanahalli

Work :- drain excavation work at kalatha
- nanahalli

Site engineer :-

Anju
AE

~~24/11/22~~ 25/11/22

Work location :- kasayattapura

Work done :- concrete road ~~on~~ @ church road
in kasayattapura

Work location :- guniyrahona

Work done :- concrete road @ guniyrahona
layout 2nd cross

26/11/22 Site engineer :-

Work location :- kempapura

Work done :- ~~road~~ Excavation work @ ~~temp~~
kempapura
Srinivasanthe enclose road

Site engineer :-

Anju
AE

27/11/22

work location :- anugrahana

work done :- concrete road at anugrahana layout
3rd cross

Site engineer :-

28/11/22 ;

Anugrahana
AE

work location :- kempapura

work done :- PPC work @ kempapura
Srimanjunatha Enclave ~~Rd~~ road

Site engineer :-

29/11/22

work location :- kempapura

work done :- kerb ~~wall~~ work @ kempapura
Srimanjunatha Enclave road

Site engineer :-

Anugrahana
AE

30/11/22

Work location :- Guniyagrahara

Work done :- Pedestal Concrete work in guniyagrahara old layout in 1st and 2nd cross

Site engineer :-

Accept
AE

~~31/12/22~~

01/12/22

Work location :- Kempapura

Work done :- Concrete road (11) kempapura Srinivasa enclave road

Site engineer :-

02/12/22 :-

Accept
AE

Work location :- ~~Cross~~ Guniyagrahara

Work done :- drain wall concrete work (28) in guniyagrahara old layout in 1st & 2nd cross

Site engineer :-

Accept
AE

03/12/22

Work location :- kalathammanahalli & Shivalaya

Work done :- raft concrete of drain

Site engineer :-

Accepted
AE

03/12/22

Work location :- kalathammanahalli

Work done :- drain wall concrete

Site engineer :-

Accepted
AE

05/12/2022

Vaderahalli

work location :- Elegant Nest layout

work :- Earth work Excavation for drain Anjinamma house, Main Road, Sri Renuka Nilaya house.

Accepted AE : 06/12/2022

PCC work at Elegant Nest layout Anjinamma house, Main Road, Sri Renuka Nilaya

13/12/2022

Drain bottom Rapt work at Elegant Nest layout & Netaji layout

AE

14/12/2022

Earth work excavation for culvert work at Netaji layout & centering work for Drain side wa

AE

15/12/2022

Drain side wall concrete & centering work Netaji layout, wall concrete work at Elegant Nest layout

AE

16/12/2022

Drain side wall concrete work at Netaji layout 3rd Main Road, 3rd cross Road.

AE

17/12/2022

Drain side wall concrete work at Latha Rajappa house, Muneshwara layout 10th Main 1st cross, 2nd cross.

AE

19/12/2022

Bar bending work for culvert at Elegant layout & Netaji layout

AE

20/12/2022

Culvert bottom Rapt work at Elegant Nest layout

AE

20/12/2022

Culvert side wall concrete work at Elegant layout & Netaji layout

AE CA

21/12/2022

Slab lining work & plastering work at Elegant layout

AE CA

22/12/2022

Slab lining work at "Elegant Nest layout

AE CA

23/12/2022

Slab lining work at Netaji layout, Maneshwara layout.

AE CA

24/12/2022

Earth work Excavation for Road at Elegant Nest layout Anjanamma house, Sri Ram Nilaya house, M.T kuttan house.

AE CA

26/12/2022

Earth work Excavation for Road at Elegant Nest layout, Padma krishna house, Netaji layout 3rd Main Road

AE CA

02/01/2023

Earth work Excavation work for Road at Rainbow layout 2nd Cross, 4th Cross, 5th Cross Road

AE

03/01/2023

Earth work Excavation for Road at Rainbow layout 3rd 'A' Cross Road, Navchetana house, Alexjoy House

AE

04/01/2023

Earth work Excavation for Road work at Muneshwara layout 9th Main Road

AE

05/01/2023

Earth work Excavation for Road work at Seven Hills County layout 1st Main Road, 1st Cross Road, 2nd Cross Road

AE

10/01/2023

Earth work Excavation for Road work at Seven Hills County layout 3rd Cross, 4th Cross Road

AE

11/01/2023

Earth work Excavation for Road work at Seven Hills County layout Cross Road, & Shivakote Ayyeshwara Nilaya, Hunsa-

AE

19/01/2023

GSB laying work at Elegant Nest layout Anjinamma house, Renuka house, Kuttan house Padma krishna house

EA

19/01/2023

GSB laying work at Netaji layout, 3rd main Road, Rain bow layout 2nd cross, 4th cross, 5th cross Road, 3rd 'A' cross Road, Navch- Shalom house road

EA

20/01/2023

GSB laying work at Mr. Alexjoy House Maneshwara layout 9th Main Road 11 thrss road they are laying GSB.

EA

07/01/2023

Granular sub base laying work at Seven hills County layout at 1st cross, 2nd cross, 3rd cross 4th cross Road & Shivakote Byreshwara Nilaya house.

EA

08/01/2023

PCC work (MT) at Anjinamma house, Renuka house, MT Kuttan house, Padma krishna house, & Netaji layout

EA

● PCC work at Netaji layout 3rd Main Road, Rainbow layout 2nd Cross, 4th Cross Road, 3rd 'A' Cross Road.

10/03/2023

PCC work (MS) at Netaji layout Navcharalam house, Mr. Alexjoy, Munishwara layout 9th Main Road

14/03/2023

PCC work at Seven hills County layout 1st Main, 1st Cross, 2nd Cross, 3rd Cross Road & 4th Cross Road

15/03/2023

PCC work at Shivakote Byreshwara Nilaya house. Road

16/03/2023

M30 Concrete work at Elegant Nest layout Anjanamma house, Renuka house, M.T kuttan house, Padma krishna house.

17/03/2023

M30 grade Concrete work at Netaji layout 3rd Main Road, Rainbow layout 2nd Cross, 4th Cross Road.

24/03/2023

M30 Concrete work at Rainbow layout 4th cross 3rd A cross Road & Navch-shalom house, Mr. Alexjoy house.

AE

27/03/2023

M30 Concrete work at Nuneshwara layout 9th Main Road

AE

28/03/2023

M30 Concrete work at Seven Hills County layout 1st Main Road, 1st Cross Road, 2nd Cross Road

AE

29/03/2023

M30 Concrete work at Seven Hills County layout 3rd Cross, 4th Cross, Cross Road

AE

30/03/2023

M30 Concrete work at Shivakote village Byreshwara Nilaya house Road

AE

05/04/2023

groove cutting work at Elegant Nest layout i/c Anjinamma house Road, Sri Pemura Nilaya house, M.T kuttan house & padma krishna house.

Accepted AE

06/04/2023

groove cutting work at Netaji layout 3rd Main Road & Rainbow layout 2nd cross, 4th cross Road, 5th cross, 3rd 'A' cross Road, Navoh-shalom house & Mr. Alexjoy house.

Accepted AE

07/04/2023

groove cutting work at Muneshwara layout 9th Main Road. & seven hills county layout 1st Main Road, 1st cross, 2nd cross & 3rd cross Road

Accepted AE

11/04/2023

groove cutting work at Netaji layout cross Road & shivakote village Dyneshwara Nilaya house Road

Accepted AE

12/04/2023

Earth work Excavation for Road work at shivakote village cross Road & shree M-s Hardware

Accepted AE

13/04/2023

In Vadesahalli Village Nethaji layout 2nd Main Road construction of Embankment work i.e gravel

EA

AE

15/04/2023

GSB laying work for Road at Shivakote Village Cross Road & Shree M-C Hardware shop Road

EA

AE

18/04/2023

PCC work (1:4:8) at Shivakote village Cross Road & Shree M.C Hardware

EA

AE

19/04/2023

M30 Concrete work Shivakote village Cross Road & Shree M.C Hardware & Traders Road

EA

AE

20/04/2023

groove Cutting work at Shivakote Cross Road & Shree M-C Hardware & Traders

EE

AE

Chandrakanth